

Procurement Plan

**Small Historic Cities Development Project Phase II**

**Procurement of Consultants**

Component #	Contract #		Description	Procurement method	Prior/Post Review	Estimated Bidding Process (Mths)	REOI issue	RFP issue	Proposals received	NOL to Technical evaluation report	NOL to Draft Contract	Contract signed	Contract Duration (Mths)
<i>Component 1: Establishment of Historic Settlement Culture Centers Based on Selected Urban Fragments in Historic City Centers ("Large Investments Category")</i>													
1	AZ	d	Consultant for preparation of design and technical part of tender documents for subproject in Azov, Rostov Oblast	QCBS	post	6/7	15-Nov-21	19-Jan-22	23-Feb-22	N/A	N/A	26-May-22	24
1	AZ	e	Consultant for technical supervision over restoration and construction works for subproject in Azov, Rostov Oblast	QCBS	post	8	21-Mar-24	19-Jul-24	27-Aug-24	N/A	N/A	19-Nov-24	30
1	AZ	f	Consultant for architectural field supervision & scientific supervision over the restoration and construction works for subproject in Azov, Rostov Oblast	SSS/QCBS	post	4	N/A	31-Jul-24	04-Sep-24	N/A	N/A	19-Nov-24	30
1	BE	d	Consultant for preparation of design and technical part of tender documents for subproject in Belyov, Tula Oblast	QCBS	prior	7	12-Nov-21	10-Jan-22	14-Feb-22	04-Apr-22	26-Apr-22	24-May-22	24
1	BE	e	Consultant for technical supervision over restoration and construction works for subproject in Belyov, Tula Oblast	QCBS	post	8	18-Mar-24	16-Jul-24	24-Aug-24	N/A	N/A	16-Nov-24	30
1	BE	f	Consultant for architectural field supervision & scientific supervision over the restoration and construction works for subproject in Belyov, Tula Oblast	SSS/QCBS	post	4	N/A	27-Jul-24	31-Aug-24	N/A	N/A	16-Nov-24	30
1	KA	d	Consultant for preparation of design and technical part of tender documents for subproject in Kasimov, Ryazan Oblast	QCBS	post	6/7	15-Nov-21	20-Jan-22	24-Feb-22	N/A	N/A	24-May-22	24
1	KA	e	Consultant for technical supervision over restoration and construction works for subproject in Kasimov, Ryazan Oblast	QCBS	post	8	18-Mar-24	15-Jul-24	23-Aug-24	N/A	N/A	15-Nov-24	30
1	KA	f	Consultant for architectural field supervision & scientific supervision over the restoration and construction works for subproject in Kasimov, Ryazan Oblast	SSS/QCBS	post	4	N/A	26-Jul-24	30-Aug-24	N/A	N/A	15-Nov-24	30
1	SH	d	Consultant for preparation of design and technical part of tender documents for subproject in Shuya, Ivanovo Oblast	QCBS	post	6/7	15-Nov-21	20-Jan-22	24-Feb-22	N/A	N/A	07-Jun-22	24
1	SH	e	Consultant for technical supervision over restoration and construction works for subproject in Shuya, Ivanovo Oblast	QCBS	post	8	21-Mar-24	19-Jul-24	28-Aug-24	N/A	N/A	20-Nov-24	30
1	SH	f	Consultant for architectural field supervision & scientific supervision over the restoration and construction works for subproject in Shuya, Ivanovo Oblast	SSS/CQS	post	4	N/A	01-Aug-24	05-Sep-24	N/A	N/A	20-Nov-24	30
1	YE	d	Consultant for preparation of design and technical part of tender documents for subproject in Yelets, Lipetsk Oblast	QCBS	post	6/7	15-Nov-21	20-Jan-22	24-Feb-22	N/A	N/A	07-Jun-22	24

1	YE	e	Consultant for technical supervision over restoration and construction works for subproject in Yelets, Lipetsk Oblast	QCBS	post	8	21-Mar-24	19-Jul-24	28-Aug-24	N/A	N/A	20-Nov-24	30
1	YE	f	Consultant for architectural field supervision & scientific supervision over the restoration and construction works for subproject in Yelets, Lipetsk Oblast	SSS/CQS	post	4	N/A	01-Aug-24	05-Sep-24	N/A	N/A	20-Nov-24	30
1	ZA	d	Consultant for preparation of design and technical part of tender documents for subproject in Zaraysk, Moscow Oblast	QCBS	post	6/7	15-Nov-21	20-Jan-22	24-Feb-22	N/A	N/A	07-Jun-22	24
1	ZA	e	Consultant for technical supervision over restoration and construction works for subproject in Zaraysk, Moscow Oblast	QCBS	post	8	21-Mar-24	19-Jul-24	28-Aug-24	N/A	N/A	20-Nov-24	30
1	ZA	f	Consultant for architectural field supervision & scientific supervision over the restoration and construction works for subproject in Zaraysk, Moscow Oblast	SSS/CQS	post	4	N/A	01-Aug-24	05-Sep-24	N/A	N/A	20-Nov-24	30
<b>Component 2: Urban Infrastructure and Ecological Improvement to Increase the Attractiveness of Historic Settlement for Visitors and Local Population ("Small Investments Category")</b>													
2	GA	d	Consultant for preparation of design and technical part of tender documents for subproject in Galich, Kostroma Oblast	QCBS	post	8	15-Nov-21	15-Mar-22	25-Apr-22	N/A	N/A	25-Jul-22	24
2	GA	e	Consultant for technical supervision over restoration and construction works for subproject in Galich, Kostroma Oblast	QCBS	post	8	16-May-24	12-Sep-24	21-Oct-24	N/A	N/A	13-Jan-25	25
2	GA	f	Consultant for architectural field supervision & scientific supervision over the restoration and construction works for subproject in Galich, Kostroma Oblast	SSS/CQS	post	4	N/A	22-Sep-24	28-Oct-24	N/A	N/A	13-Jan-25	25
2	KI	d	Consultant for preparation of design and technical part of tender documents for subproject in Kineshma, Ivanovo Oblast	QCBS	post	8	15-Nov-21	15-Mar-22	25-Apr-22	N/A	N/A	25-Jul-22	24
2	KI	e	Consultant for technical supervision over restoration and construction works for subproject in Kineshma, Ivanovo Oblast	QCBS	post	8	16-May-24	12-Sep-24	21-Oct-24	N/A	N/A	13-Jan-25	25
2	KI	f	Consultant for architectural field supervision & scientific supervision over the restoration and construction works for subproject in Kineshma, Ivanovo Oblast	SSS/CQS	post	4	N/A	22-Sep-24	28-Oct-24	N/A	N/A	13-Jan-25	25
<b>Component 3: Marketing Strategies for the Participating Cities</b>													
	MS	c	Consultant for development of marketing strategies of historical settlements	QCBS	post	8	11-May-23	08-Sep-23	23-Oct-23	N/A	N/A	15-Jan-24	12
3	MSI	c	Contracts for marketing strategies implementation in historic settlements	QCBS	post	8	15-Jan-25	15-May-25	30-Jun-25	N/A	N/A	22-Sep-25	18
<b>Component 4: Project Management and Monitoring</b>													
4	AU	au	Annual audit services	LCS	post	3	16-Jan-23	20-Feb-23	20-Mar-23	N/A	N/A	17-Apr-23	2

**Procurement of Works**

Component #	Contract #		Description	Procurement method	Prior/Post Review	Estimated Bidding Process (mths)	SPN issue	Bid submission	NOL to Bid Evaluation report	Contract Signed	Contract Duration (Mths)
<b><i>Component 1: Establishment of Historic Settlement Culture Centers Based on Selected Urban Fragments in Historic City Centers ("Large Investments Category")</i></b>											
1	AZ	w	Restoration and construction works for subproject in Azov, Rostov Oblast	NCB	prior	6	07-Jun-24	22-Jul-24	23-Sep-24	09-Dec-24	29,5
1	BE	w	Restoration and construction works for subproject in Belyov, Tula Oblast	NCB	prior	6	04-Jun-24	19-Jul-24	20-Sep-24	06-Dec-24	29,5
1	KA	w	Restoration and construction works for subproject in Kasimov, Ryazan Oblast	NCB	prior	6	04-Jun-24	19-Jul-24	21-Sep-24	06-Dec-24	29,5
1	SH	w	Restoration and construction works for subproject in Shuya, Ivanovo Oblast	NCB	prior	6	18-Jun-24	02-Aug-24	25-Sep-24	10-Dec-24	29,5
1	YE	w	Restoration and construction works for subproject in Yelets, Lipetsk Oblast	NCB	prior	6	18-Jun-24	02-Aug-24	25-Sep-24	10-Dec-24	29,5
1	ZA	w	Restoration and construction works for subproject in Zaraysk, Moscow Oblast	NCB	prior	6	18-Jun-24	02-Aug-24	25-Sep-24	10-Dec-24	29,5
<b><i>Component 2: Urban Infrastructure and Ecological Improvement to Increase the Attractiveness of Historic Settlement for Visitors and Local Population ("Small Investments Category")</i></b>											
2	GA	w	Restoration and construction works for subproject in Galich, Kostroma Oblast	NCB	post	5	23-Aug-24	08-Oct-24	N/A	31-Jan-25	24
2	KI	w	Restoration and construction works for subproject in Kineshma, Ivanovo Oblast	NCB	post	5	23-Aug-24	08-Oct-24	N/A	31-Jan-25	24